

The Village Hall extension project is progressing very well. Only a few days work have so far been lost for rain and snow. It has however been very beneficial that the hall is currently closed due to Covid which has allowed vulnerable materials to be stored inside.

All brickwork construction is now complete, and the extended part of the main hall is now watertight. Accounts up to a total of £26,934 have been paid to date and there are two significant amounts still to be billed being the roof trusses and scaffolding. I consider everything to be on track.

GW