

Broadwas Village Hall

The extension project can be regarded as complete and the builder's final account has been paid. Just the sanding and re finishing of the floor remains which is dependent on the availability of the flooring contractor. Final fitting of the stage and floor covering in the meeting room will wait until after the main floor is completed. Actual expenditure stands at just £100 below the original projected figure of £82,868.00 which means that a little over an additional £4000 will be contributed to the project from Village Hall funds.

It is still on our "work to do list" to have broadband installed, relay a patio using the paving slabs previously lifted and to refurbish the kitchen and toilets.

Subject to any change of Government guidance the hall will open again from the 19th July.

Geoffrey Winkworth MBE

Chairman, Management Committee

5th July 2021